

ID	Task Name	Start	Finish	July	Sept	Oct	Nov	Dec	January	March	May	July	Sept	Oct	Nov	Dec	January	March	May	July	Sept	Oct	Nov	Dec	January																								
1	<b>Timeline for Trout Creek Expansion</b>	<b>Mon 7/10/17</b>	<b>Mon 12/31/18</b>	★																																													
2	<b>Project Tasks</b>	<b>Mon 10/2/17</b>	<b>Mon 12/31/18</b>	●																																													
3	GPC approved PIP for TCRC Expansion	Tue 8/2/16	Tue 8/2/16	●																																													
4	Decision Paper approved for Feasibility Study in 2017	Fri 10/7/16	Fri 10/7/16		●																																												
5	Task Force works to refine project scope	Thu 11/10/16	Thu 11/10/16			●																																											
6	Member Forum on Project Scoping	Fri 1/6/17	Fri 1/6/17				●																																										
7	Task Force identifies Option A	Thu 3/9/17	Thu 3/9/17						H																																								
8	Feasibility Study provides prelim costs for Option A	Wed 3/22/17	Wed 3/22/17							●																																							
9	Board approves CD's for Option A	Fri 6/23/17	Fri 6/23/17								●																																						
10	Architects proceed with Option A CD's	Sat 7/15/17	Sat 7/15/17									H																																					
11	Project Posters at TCRC Lobby	Tue 8/1/17	Tue 8/1/17										●																																				
12	Project Posters updated with additional SF (Option B)	Tue 8/15/17	Tue 8/15/17											●																																			
13	GPC consensus to proceed with Options A & B	Mon 9/11/17	Mon 9/11/17												H																																		
14	Board approval to obtain pricing for Options A & B	Sat 10/28/17	Sat 10/28/17													●																																	
15	Task Force receives Board questions	Mon 11/13/17	Mon 11/13/17														●																																
16	Architects commence with Option B DD's	Mon 12/11/17	Mon 12/11/17															H																															
17	Task Force consensus on Option B parameters	Tue 2/6/18	Tue 2/6/18																●																														
18	Architects review Option B with TOT Planning Dept.	Tue 2/6/18	Tue 2/6/18																	H																													
19	Option B requires Planning Hearing (10% area)	Mon 2/19/18	Mon 2/19/18																		●																												
20	Board Meeting, project report and update	Sat 2/24/18	Sat 2/24/18																			●																											
21	GPC update on anticipated project costs and timeline	Mon 3/5/18	Mon 3/5/18																				●																										
22	March Board Meeting, Task Force requests to proceed with TOT Application for Planning Commission Hearing	Sat 3/24/18	Sat 3/24/18																					●																									
23	Architect to prepare Planning drawings	Mon 3/26/18	Tue 5/8/18																						■																								
24	TCRC Topo Survey completed	Tue 5/1/18	Tue 5/1/18																							●																							
25	Planning Department Submittal	Wed 5/9/18	Wed 5/9/18																							●																							
26	Planning Department Review and Hearing	Thu 5/10/18	Tue 7/3/18																							■																							
27	Construction Documents submitted for Building Permit	Thu 7/12/18	Thu 7/12/18																							●																							
28	General Contractors review set and provide bids	Thu 7/12/18	Thu 8/9/18																							■																							
29	Building Permit received and GC contract awarded	Wed 9/5/18	Wed 9/5/18																							●																							
30	Commence Phase 1 Construction Improvments	Mon 9/10/18	Mon 9/10/18																							●																							