

Trout Creek Recreation Center, Project Report

Improvements began 1/7/2019

Total Potential

Budget	Actual
2,400,000	194,989

Percentage spent to Budget=
8.1%

Substantial Completion = **estimated early 2020**

Recent Construction Activity



Schedule: We continue to track a few days ahead of schedule despite February weather challenges. Phase 1 to be complete ahead of peak Guest Visitation in early July.

Budget: Trout Creek Expansion remains within budget.

Town of Truckee Building Department; Approvals received to proceed with new finishes at Phase 1.

Milestones

- Signage and Communications; ongoing
- Temporary Operations; underway
- Tunnel improvements; underway
- Phase 1, estimated completion by July 4th weekend
- Phase 2, to include 670 SF of new Fitness Area
- Complete FFE installation
- Ribbon Cutting Event, TBD