Exhibit B - Downhill Ski Lodge Replacement Budget					
Planned Funding per Annual Capital Budgets (CFP)	Forecasted Funding	Spend to Date	Remaining		
2020-2023 Development Fund Approved Funding	2,686,670	2,108,173	578,497		
2024 & 2025 Development Fund Budget					
2024 Development Fund	16,500,000		16,500,000		
2025 Development Fund	7,000,000		7,000,000		
Development Fund Inflation Factor for Project	1,216,640		1,216,640		
Replacement Reserve Fund Budget (RRF)					
2024 & 2025 Replacement Reserve Fund Budget Items	6,605,768		6,605,768		
2024 & 2025 Replacement Reserve Fund Furniture, Fixtures & Equipment Budget Items	668,989		668,989		
Planned 2020-2025 Development & RRF Budget Total	34,678,068	2,108,173	32,569,895		

Project Costs		Projected Costs	Spend to Date	Liabilities
Soft Costs				
Design & Permits				
Architectural & Engineering		2,193,098	1,684,347	508,750
Member Outreach		36,850	36,850	-
Legal Fees		243,368	243,368	-
Utilities		74,814	2,500	72,314
Permits		453,271	141,107	312,164
Utility & Permit Contingency		26,404	-	26,404
	Soft Costs Subtotal	3,027,805	2,108,173	919,632
Hard Costs				
Construction				
Construction GMP Contract		29,253,340	-	29,253,340
Owner Project Carrying Costs		856,186	-	1,359,986
		65,000	-	65,000
Builder's Risk Insurance (estimated at 1.5% of GMP)		438,800	-	438,800
Construction Contingency		1,483,476	-	1,483,476
FF&E		668,989	-	668,989
	Hard Costs Subtotal	32,765,792	-	32,765,792
	Projected Costs Total	35,793,597	2,108,173	33,685,425
Remaining Funding Shortfall		\$ (1,115,529)	\$-	\$ (1,115,529)
2026 Development Fund Proposed Funding		\$1,115,529		
Remaining Funding Balance		\$0		