# GLACIER WAY TRAILHEAD IMPROVEMENT PROJECT – CONSTRUCTION PHASE

June 28, 2024



### **TODAY'S OUTCOMES**

Staff to update the Board on permit status and construction costs for the Glacier Way Trailhead Improvement project

The Board will consider approving moving forward with the construction phase

### **RECOMMENDED ACTION**

#### By Motion:

The Board of Directors

- 1. Approves the Glacier Way Trailhead Improvement Project construction cost not to exceed \$629,822, including a 10% contingency, utilizing budgeted 2024 Development and Replacement Reserve Funds.
- 2. Authorizes the General Manager, on behalf of the Association, to enter into construction contracts to complete the project for a total amount of \$629,822.



### BACKGROUND

#### WHAT IS THE PROJECT?

This project will expand and improve the Glacier Way Trailhead parking lot to add more parking spaces and a permanent restroom facility to the site

#### WHY THIS PROJECT?

- The Glacier Way Trailhead parking area is one of the most popular trailheads for both summer and winter use
- The parking lot is currently undersized, with parking overflowing onto neighborhood streets
- There is a need for permanent restroom facilities in this area to reduce environmental impacts
- The Glacier Way Trailhead Improvement Project has been studied over the last 10 years:
  - 2013 Trails Master Plan Sized to 25 spaces
  - 2016 Tahoe Donner 5-Year Trails Implementation Plan
  - 2018-2020 Trails and Open Space Committee and Staff
    - Conducted spot counts of cars on busy days
    - Reviewed Truckee PD citations
    - Increased recommendation to 50-75 spaces
  - 2022 Trails and Open Space Master Plan






# **2023/24 STAKEHOLDER OUTREACH**

- Nov. 1 on-site and Nov. 2 virtual meetings with neighbors and TOS
- Met additional neighbors on-site on Nov. 12
- Reviewed conceptual design at Nov. 17 Regular Board Meeting
- Neighbor update meeting on Jan. 24
- Board update on Jan. 26
- Trails and Open Space Committee update on Feb. 7
- Board update and approval to move forward with finalizing the design with a vault restroom, permitting, and bidding on the project on Feb. 23





# **DESIGN PROGRESS**

### **DESIGN AND PERMITTING**


- Millennium Planning & Engineering completed Construction Drawings
- Nevada County issued the Grading Permit on June 13
- The Town of Truckee has issued plan check comments for the Encroachment Permit on June 14
- A 3-acre conversion permit is in process for tree removal




# **CONSTRUCTION DRAWINGS**

#### **FINAL DESIGN**

- Total 50 spaces, including four ADA spaces
  - Increased from 43 spaces @ schematic design
  - Spaces were added to address Skislope Way parking.
  - Reduced spaces from 10' width to 9' width, still 23' length typical
- 4 ADA spaces
  - Increased from 2 spaces @ schematic design
  - Opportunity for Two "summer only" ADA parking spaces convert back to regular spaces in winter
- Notched around large "heritage" tree to preserve dripline, will be compact spaces
- Vault restroom shifted to the east and rotated slightly to accommodate grading needs to meet ADA requirements
  - Allowed for 5 trees to remain that were previously marked for removal, providing additional screening of the restroom
  - Slight adjustments to ADA path of travel and trail





# **CONSTRUCTION DRAWINGS**

# SUMMARY OF CHANGES FROM SCHEMATIC DESIGN CON'T.


- Identified areas to create longer push zones for snow removal
- With the help of our Forestry department we marked the additional trees, limiting additional tree removal to small pines making sure to leave all big firs



# **RESTROOM FACILITY**

- Staff priced out pre-fab vault toilets from three companies
- Boom Concrete provided the lowest responsible bid
  - Nevada County rejected the building permit plans submitted by Boom Concrete as they were not up to current code and not stamped by a California engineer
  - Staff worked with Boom Concrete to assist with contracting a California structural engineer to update the plans
  - Boom Concrete was unwilling to proceed and withdrew their bid
- Staff went back to the next lowest bidder, CXT, and have obtained an updated bid
  - Due to the CXT lead time of 180 days, we anticipate that the vault toilet will be installed in Spring 2025





PLEASE NOTE: The Glacier Way Trailhead Parking Lot Expansion Project is in development by Tahoe Donner Association. The information provided is preliminary and subject to change. Drawings and renderings herein are for conveying Tahoe Donner Association's vision of future projects. No warranties, expressed or implied, are made.



### **FISCAL IMPACTS**

#### Glacier Way Trailhead Improvement Project: Funding Summary Updated: 6/21/24

Planned Funding per Approved Annual Capital Budgets (CFP)	F	orecasted Funding
Approved 2023 Budget - Soft Costs		106,177
Approved 2024 Budget - Construction		900,000
BOD Approved Budget Combined	¢	1,006,177
BOD Approved Budget Combined	Ψ	1,000,177
Funding Source		
Development Fund		850,000
Replacement Reserve Fund		156,177
Funding Source Total	\$	1,006,177

Project Costs	Projected Costs	Paid to Date	Liabilities
Design-Permits	99,371	71,025	28,346
Construction	572,566	-	572,566
Construction Contingency (10%)	57,257		
Projected Costs Total	\$ 729,193	71,025	658,168

Projected Costs Over / (Under) Budget Projected Costs Over / (Under) Budget Percentage (276,984) -27.53%

\$





# **NEXT STEPS**

#### **PLANNING / PERMITTING**

• Anticipated remaining permit issuance by July 2024

### CONSTRUCTION SCHEDULE

- Tree removal will take place in July August 2024
- Two mobilizations, with the majority of the work to be completed in September 2024
- Vault toilet, concrete slab, and trash enclosures will be completed in May June 2025





### **RECOMMENDED ACTION**

#### By Motion:

The Board of Directors Approves the Glacier Way Trailhead Improvement Project construction cost not to exceed \$629,822, including a 10% contingency, utilizing budgeted 2024 Development and Replacement Reserve Funds.

Authorizes the General Manager, on behalf of the Association, to enter into construction contracts to complete the project for a total amount of \$629,822.



# THANK YOU

