	Task Name Timeline for DSA master plan report	Duration 282 days	Start Mon 7/10/17	Finish Sat 7/28/18	May	June	July	Augu	ist eptemb	October	lovembe	ecembe	January	ebruar	March	April	May	June	July	August e	ptemb
2	Stage 2 tasks	221 days	Mon 10/2/17	Sat 7/28/18																<b>-</b>	
3	Communication Plan generated	1 day	Mon 10/2/17	Mon 10/2/17						i Jim/	Courtne	y									
4	TD News Article submitted - "THE WHY"	4 days	Mon 10/2/17	Tue 10/10/17						Jim	/ Courti	ney									
5	Feedback tracking on ECOsign Draft	1 day	Mon 10/16/17	Mon 10/16/17						⊒Fo	rrest										
6	TD News; "Yesterday, Today, Tomorrow"	24 days	Wed 11/1/17	Fri 12/1/17							_	Jim/ C	ourtney								
7	Pre-Update input on ECOsign Draft	20 days	Mon 11/6/17	Thu 11/30/17							<b></b>	Forre	st								
8	Gather specific ECOsign feedback	45 days	Wed 11/15/17	Mon 1/15/18																	
9	Project update for Board, Discussion Item	1 day	Sat 11/18/17	Sat 11/18/17							<b>⊥</b> M	ichael/ F	orrest								
10	Analyze/ List Lodge Options (pros/cons)	36 days	Mon 11/27/17	Mon 1/15/18							•		<b>ш</b>	utch							
11	ECOsign updates preliminary report	11 days	Fri 12/1/17	Fri 12/15/17							•										
12	ECOsign's edited Draft to TDA	12 days	Fri 12/15/17	Mon 1/1/18								•									
13	Provide final feedback to ECOsign	24 days	Mon 1/1/18	Thu 2/1/18																	
14	ECOsign Final 30% Report underway	32 days	Thu 3/1/18	Fri 4/13/18																	
15	March Discussion Group	1 day	Sat 3/17/18	Sat 3/17/18											I						
16	Prepare for Open House	33 days	Fri 3/16/18	Tue 5/1/18																	
17	Draft of DSR Business Plan	46 days?	Mon 3/19/18	Fri 5/18/18																	
18	March Discussion Group	1 day	Fri 3/30/18	Fri 3/30/18											•						
19	Analyze ECOsign final report with pro/cons	15 days	Mon 4/2/18	Fri 4/20/18																	
20	Board Review of Information Paper	1 day?	Sat 4/28/18	Sat 4/28/18												1					
21	Promote/Communicate results of ECOsign	13 days	Mon 4/23/18	Tue 5/8/18												•					
22	Prepare strategy; Feasibility study (Phase 3)	19 days	Thu 4/19/18	Tue 5/15/18																	
23	April Discussion Group	1 day	Fri 4/27/18	Fri 4/27/18												•					
24	Prepare final recommendation to GPC	24 days	Tue 5/1/18	Fri 6/1/18													-				
25	Open House with Members	1 day	Fri 5/18/18	Fri 5/18/18													I				
26	Summarize Open House results	7 days	Fri 5/25/18	Mon 6/4/18													_ E				
27	Final recommendation to GPC	1 day	Mon 6/4/18	Mon 6/4/18														<b>T</b>			
28	Final Decision Paper written	8 days	Wed 6/6/18	Fri 6/15/18																	
29	Member outreach/ Annual Meeting & Expo	1 day?	Sat 6/30/18	Sat 6/30/18														•			
30	Final GPC Review	1 day	Mon 7/9/18	Mon 7/9/18															I		
31	Board Meeting, Information Update	1 day	Sat 7/28/18	Sat 7/28/18															I		
32	Board Meeting, Master Plan Approval	1 day?	Sat 8/25/18	Sat 8/25/18																•	
				Page 1		1	1			-				-	1 1		1				